

Hello,

With traffic rolling once again on the VT 114 bridge in E Burke village, the contractor, T-Buck Construction, is concentrating on finishing up the non-roadway elements of the bridge project.

This week the following work was completed:

- Bridge sidewalk was poured
- Reinforced steel and forms for the concrete "Texas" bridge railing were set
- Existing sidewalks excavated and sub base material placed in preparation for the new sidewalk and granite curbing
- Stone fill on embankment grubbed
- Seed and erosion matting placed on the slopes of Dish Mill Brook

Coming up next week...

- Forming the bridge rail
- Setting granite curb
- Sidewalk installation

One-way alternating traffic will continue as these work activities are underway.

**PLEASE DRIVE WITH CAUTION THROUGH THE VILLAGE.**

We have posted on the website photos showing different phases of the project - [www.eburkebridge.vtransprojects.vermont.gov](http://www.eburkebridge.vtransprojects.vermont.gov) . We also have shared some of the comments received on the project. If you'd like to give feedback on the project, please write to me at the address below.

Jill

Jill Barrett  
Public Outreach Coordinator  
802-272-1248  
[jbarrett@fhiplan.com](mailto:jbarrett@fhiplan.com)